



Spec Tag	Quantity	Duct Dimensions Inches		Kw	Voltage	Phase	Staged or Modulating (SCR)	Airflow	Options
		W	x H						
Example-1	1	14	8	10	277	1	Staged	Vertical	1,3,4,8,11
Example-2	1	10"	round	15	480	3	Staged	Horizontal	3,

Standard Components Included in all heaters:
 Slip in Mounting, Open Coil Elements, Auto and Manual High Limit Cutouts, Magnetic Contactors, Airflow Switch, and Transformer

Optional Equipment	
1	Built in Disconnect Switch
2	Room Thermostat (RT)
3	Duct Thermostat (DT)
4	Flanged Mounting
5	Dual Fuel Control
6	Grade A Elements
7	Pilot Lights
8	Remote Adjustable Duct Sensor (RADS)
9	Remote Adjustable Room Sensor (RARS)
10	Nema 4 Control Box
11	Remote Control Box
12	Insulated Terminal Box
13	Dust Tight Control Box
14	Recess Terminal Box
15	Protective Screens (both sides)
16	Tubular Elements (Expect 3 week lead time)
17	Full Break Contactors

Name: _____

Company: _____

Location: _____

Job Name: _____



$$\text{Temperature Rise, } ^\circ\text{F} = \frac{\text{KW} \times 3000}{\text{CFM}}$$

$$\text{KW}^{**} = \frac{\text{CFM} \times \text{Temperature Rise, } ^\circ\text{F}^*}{3000}$$



Quote Process Notes:

Wholesale quote requests can be faxed to 952-854-4441 or emailed to ashilt@epsalesinc.com. Quotes will be returned by EP Sales within 1 business day. Send Purchase Orders to EP Sales (please reference quote number as product description). Submittal drawings will be created and sent to wholesale customer for approval. These drawings will need to be signed off on by dealer or distributor and returned to EP Sales before an order can be processed.